		1				1						1	1	1		
TASK NO.	TASK NAME	DURATION	MONTH 1	MONTH 2	MONTH 3	MONTH 4	MONTH 5	MONTH 6	MONTH 7	MONTH 8	MONTH 9	MONTH 10	MONTH 11	MONTH 12	MONTH 13	MONTH 14
1	CONSTRUCTION ACTIVITIES	305 DAYS														
2	OFF-SITE ACCESS REMEDIAL WORKS	5 WEEKS		h												
3	SITE COMPOUND SET-UP	10 DAYS		4												
4	ESTABLISH BORROW AREAS	6 WEEKS														
5	SITE TRACKS	20 WEEKS			(1)					h						
6	TURBINE CRANE HARDSTANDINGS	14 WEEKS								<del> </del> <sup>∥</sup>						
7	TURBINE FOUNDATIONS	14 WEEKS		Ţ	<b>—</b>											
8	CONTROL BUILDING/SUBSTATION	30 WEEKS														
9	ELECTRICAL CONSTRUCTION	70 DAYS										<u> </u>		]		
10	SITE CABLING INSTALLATION	10 WEEKS														
11	INSTALLATION OF SWITCHGEAR/METERING	10 WEEKS								Г						
12	INSTALLATION OF TRANSFORMER AND EXTERNALS	10 WEEKS								<u> </u>						
13	TURBINE ERECTION	9 WEEKS										h				
14	PROJECT COMMISSIONING	105 DAYS										<u> </u>				
15	GRID CONNECTION COMMISSIONING	10 WEEKS														
16	TURBINE AND SCADA COMMISSIONING	16 WEEKS														
17	PERFORMANCE TESTING (24HR)	4 WEEKS														
18	SITE REINSTATEMENT	4 WEEKS										<u> </u>				
19	GRID CONNECTION DATE	0 DAYS													$\Diamond$	30/10

